

Consolidated Maintenance Works plan for the Baltic-Finnish region, covering the period from 01.10.2024 to 31.12.2025

No.	Description	Start date (gas day)	End date (gas day)	Days	Weeks	Impacted point								Technical capacity GWh/d		Available capacity during maintenance GWh/d		Remarks	
						Incukalns UGS	Vārška	Balticconnector	Kiemēnai	Luhamaa	Klaipēda FSRU	Inkoo FSRU	Santaka	Entry	Exit	Entry	Exit		
<b>Conexus - Gas transmission pipeline (GTP) Rīga - Panevezys</b>																			
1.	Elimination of defects detected during inspection of the GTP Rīga - Panevezys (pressure in the gas pipeline reduced to 16-20 bars)	01.07.2025	31.07.2025	31	31-35				X						90	82	0	0	
<b>Conexus - GTP Vireši - Tallinn</b>																			
2.	GTP Vireši - Tallinn DN700 Internal diagnostics	14.10.2024	27.10.2024	14	42-43				X						78	70.5	0	20	
2.2.	Elimination of defects detected during inspection of the GTP Vireši - Tallinn (pressure in the gas pipeline reduced to 16-20 bars)	01.06.2025	30.06.2025	31	27-31				X						78	70.5	5	0	
<b>Conexus - GTP Izborsk – Incukalns UGS</b>																			
3.1.	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation.	01.10.2024	16.10.2024	16	40-42						X				160	0	105	0	
		18.10.2024	19.12.2024	63	42-51						X				160	30	105	30	
3.2.	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation. Pipeline junction construction at next to valve I2226	01.05.2025	31.08.2025	123	18-35				X						78	70.5	75	50	
		01.05.2025	30.06.2025	61	18-27				X						178.5	0	20	0	
		01.07.2025	31.07.2025	31	27-31				X						178.5	0	70	0	
		01.08.2025	31.08.2025	31	31-35				X						178.5	0	20	0	<a href="https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?events=Active&amp;from=2024-10-01&amp;operator=Conexus%20Baltic%20Grid%20ISC&amp;to=2026-01-01">https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?events=Active&amp;from=2024-10-01&amp;operator=Conexus%20Baltic%20Grid%20ISC&amp;to=2026-01-01</a>
<b>Conexus - GTP Pskov - Riga</b>																			
4.1.	Pipeline junction construction at next to valve P126	01.09.2025	14.10.2025	44	36-42				X						78	70.5	78	50	
		01.09.2025	30.09.2025	30	36-40						X				178.5	0	20	0	
		01.10.2025	14.10.2025	14	40-42						X				160	0	20	0	
4.2.	GTP Pskov-Riga section maintenance works	01.04.2025	30.04.2025	30	14-18				X						78	70.5	78	60	
<b>Conexus - GTP Rīga-Incukalna PGK</b>																			
5.1.	Rīga-Incukalns lines 1 and 2 internal diagnostics	01.12.2025	21.12.2025	21	49-51				X						90	82	90	70	
<b>Conexus - Incukalns UGS</b>																			
6.1.	Replacement of valves of compressor station No. 2, pipeline section repair works	21.10.2024	05.12.2024	46	43-48	X									246	51	147	51	
6.2.	Installation and connection of KS1 Filter Separator No.3.	01.07.2025	20.07.2025	20	27-29	X									74	128	74	128	
6.3.	Connecting a new compressor to CS1. Creating and connecting an interconnection between valves No.131 to No.133.	01.07.2025	20.08.2025	51	27-33	X									74	128	74	128	
6.4.	Reconstruction of GCP-3 (Second stage - 19 wells unavailable).	01.01.2025	30.04.2025	120	1-18	X									272	51	210	51	
<b>Elering</b>																			
7.1.	Vireši-Tallinn DN700 Internal Inspection (IU)	04.11.2024	16.11.2024	12	45-46				X						78	70.5	0	20	
7.2.	Puātu CS Maintenance	09.06.2025	13.06.2025	5	23-24				X						78	70.5	5	0	
7.3.	Paldiski CS Maintenance	02.06.2025	06.06.2025	5	23				X						78	70.5	5	0	
7.4.	Tallinn-Vireši pipeline section repair works I	02.06.2025	20.06.2025	19	23-25				X						78	70.5	5	0	<a href="https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?events=Active&amp;from=2024-10-01&amp;operator=Elering&amp;to=2026-01-01">https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?events=Active&amp;from=2024-10-01&amp;operator=Elering&amp;to=2026-01-01</a>
7.5.	Tallinn-Vireši pipeline section repair works II	02.06.2025	20.06.2025	19	23-25				X						78	70.5	5	0	
7.6.	Tallinn-Vireši pipeline section repair works III	02.06.2025	20.06.2025	19	23-25				X						78	70.5	5	0	
7.7.	Vilandi-Puātu section isolation works (pressure reduced to 25 bara)	01.06.2025	30.06.2025	30	23-27				X						78	70.5	5	0	
<b>AmberGrid</b>																			
8.1.	Internal diagnostics of the GTP Ivaceivāi-Vilnius-Ryga (DNS00) between Panevėžys GCS and Kiemēnai GMS	03.03.2025	28.03.2025	26	9-12				X						82	90	69.2	75.9	
8.2.	Verification and elimination of possible defects of the GTP Vilnius-Panevėžys-Ryga	09.07.2025	25.07.2025	17	15-17				X						82	90	50	50	
8.4.	Excavation and verification of possible defects of the GTP Panevėžys-Šiauliai II line (DN1000) between block valve station No. 4MC and Panevėžys CS	26.06.2025	29.06.2025	4	26-27						X				116.6	N/A	42.8	N/A	
8.5.	Internal diagnostics of the GTP Šakiai-Jurbarkas (DN400) and GTP Tauragė-Klaipėda (DN400)	28.07.2025	22.08.2025	26	30-33						X				116.6	N/A	90.85	N/A	<a href="https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?events=Active&amp;from=2024-10-01&amp;operator=Amber%20Grid&amp;to=2026-01-01">https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?events=Active&amp;from=2024-10-01&amp;operator=Amber%20Grid&amp;to=2026-01-01</a>
8.10.	Excavation and verification of possible defects of the GTP Šakiai-Jurbarkas (DN400) and GTP Tauragė-Klaipėda (DN400)	22.09.2025	03.10.2025	12	38-39				X						116.6	N/A	90.85	N/A	
8.11.	Verification of possible defects of the GTP Ivaceivāi-Vilnius-Ryga between block valve stations No. 20 and I9	29.09.2025	03.10.2025	5	39						X				82	90	0	90	
8.12.	Elimination of defects of the GTP Minskai-Vilnius-Vievai.	14.08.2025	28.08.2025	15	32-34							X			325.4	N/A	0	N/A	
<b>AB KN Energies</b>																			
9.1.	1 Part of annual maintenance	01.10.2024	03.10.2024	3	40						X				N/A	116.6	N/A	0	<a href="https://ip.gie.eu/details/23122221X000000013740002_001">https://ip.gie.eu/details/23122221X000000013740002_001</a>
9.2.	2 Part of annual maintenance	07.04.2025	11.04.2025	5	15						X				N/A	116.6	N/A	0	<a href="https://ip.gie.eu/details/24062721X000000013740001_001">https://ip.gie.eu/details/24062721X000000013740001_001</a>
9.3.	Critical equipment maintenance	26.06.2025	29.06.2025	4	26-27						X				N/A	116.6	N/A	0	<a href="https://ip.gie.eu/details/24062721X000000013740002_003">https://ip.gie.eu/details/24062721X000000013740002_003</a>
9.4.	3 Part of annual maintenance	06.10.2025	08.10.2025	3	41						X				N/A	116.6	N/A	0	<a href="https://ip.gie.eu/details/24062721X000000013740003_001">https://ip.gie.eu/details/24062721X000000013740003_001</a>
<b>Gasgrid</b>																			
10.1.	Yearly maintenance of inkoo compressor station	12.05.2025	25.05.2025	14	20-21				X						70.5	78	55.4	78	<a href="https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?from=2024-06-01&amp;operator=Gasgrid%20Finland&amp;to=2026-01-01">https://transparency.entsoe.eu/#/umm/unavailabilityesgasfacilities?from=2024-06-01&amp;operator=Gasgrid%20Finland&amp;to=2026-01-01</a>
<b>Gasgrid Floating LNG Terminal Finland Oy</b>																			
11.1.	Inkoo LNG terminal annual maintenance	04.12.2024	04.12.2024	0.5	49						X				0	140	0	0	<a href="https://ip.gie.eu/details/23122766X00000000272002_002">https://ip.gie.eu/details/23122766X00000000272002_002</a>
11.2.	Inkoo LNG terminal annual maintenance	21.01.2025	21.01.2025	0.5	4						X				0	140	0	70	<a href="https://ip.gie.eu/details/24062766X00000000272001_002">https://ip.gie.eu/details/24062766X00000000272001_002</a>
11.3.	Inkoo LNG terminal annual maintenance	24.02.2025	24.02.2025	0.5	9						X				0	140	0	70	<a href="https://ip.gie.eu/details/24062766X00000000272002_001">https://ip.gie.eu/details/24062766X00000000272002_001</a>
11.4.	Inkoo LNG terminal annual maintenance	28.03.2025	28.03.2025	0.5	13						X				0	140	0	70	<a href="https://ip.gie.eu/details/24062766X00000000272003_001">https://ip.gie.eu/details/24062766X00000000272003_001</a>
11.5.	Inkoo LNG terminal annual maintenance	06.05.2025	07.05.2025	2	19						X				0	140	0	0	<a href="https://ip.gie.eu/details/24062766X00000000272004_003">https://ip.gie.eu/details/24062766X00000000272004_003</a>
11.6.	Inkoo LNG terminal dry-dock	14.08.2025	28.09.2025	46	33-39						X				0	140	0	0	<a href="https://ip.gie.eu/details/24032566X00000000272001_001">https://ip.gie.eu/details/24032566X00000000272001_001</a>
11.7.	Inkoo LNG terminal annual maintenance	08.08.2025	08.08.2025	1	32						X				0	140	0	0	<a href="https://ip.gie.eu/details/24062766X00000000272005_001">https://ip.gie.eu/details/24062766X00000000272005_001</a>
11.8.	Inkoo LNG terminal annual maintenance	28.10.2025	28.10.2025	0.5	44						X				0	140	0	70	<a href="https://ip.gie.eu/details/24062766X00000000272006_001">https://ip.gie.eu/details/24062766X00000000272006_001</a>
11.9.	Inkoo LNG terminal annual maintenance	20.11.2025	20.11.2025	0.5	48						X				0	140	0	70	<a href="https://ip.gie.eu/details/24062766X00000000272007_002">https://ip.gie.eu/details/24062766X00000000272007_002</a>
11.10.	Inkoo LNG terminal annual maintenance	20.12.2025	20.12.2025	0.5	51						X				0	140	0	70	<a href="https://ip.gie.eu/details/24062766X00000000272008_001">https://ip.gie.eu/details/24062766X00000000272008_001</a>