Consolidated Maintenance Works plan for the Baltic-Finnish region, covering the period from 01.10.2024 to 31.12.2025

No.	Description	Start date (gas day)	End date (gas day)	Days	Weeks	Impacted point								Technical capacity GWh/d		Available capacity during maintenance GWh/d		Remarks
						Incukalns UGS	Värska	Balticconnector	Kiemenai	Luhamaa	Klaipeda FSRU	Inkoo FSRU	Santaka	Entry	Exit	Entry	Exit	
1.	**Conexus - Gas transmission pipeline (GTP) Riga - Panevezys**																	
1.1.	Elimination of defects detected during inspection of the GTP Riga - Panevezys (pressure in the gas pipeline reduced to 16-20 bars)	01.07.2025	31.07.2025	31	31-35				X					90	82	0	0	
2.	**Conexus - GTP Viresi - Tallinn**																	
2.1.	GTP Viresi - Tallinn DN700 internal diagnostics	14.10.2024	27.10.2024	14	42-43			X						78	70.5	0	20	
2.2.	Elimination of defects detected during inspection of the GTP Viresi - Tallinn (pressure in the gas pipeline reduced to 16-20 bars)	01.06.2025	30.06.2025	31	27-31			X						78	70.5	5	0	
3.	**Conexus - GTP Izborsk – Incukalns UGS**																	
3.1.	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation.	01.10.2024	16.10.2024	16	40-42					X				160	0	105	0	
		18.10.2024	19.12.2024	63	42-51					X				160	30	105	30	
3.2.	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation. Pipeline junction construction at next to valve Iz226	01.05.2025	31.08.2025	123	18-35			X						78	70.5	75	50	
		01.05.2025	30.06.2025	61	18-27					X				178.5	0	20	0	
		01.07.2025	31.07.2025	31	27-31					X				178.5	0	70	0	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2024-10-01&operator=Conexus%20Baltic%20Grid%20JSC&to=2026-01-01
		01.08.2025	31.08.2025	31	31-35					X				178.5	0	20	0	
4.	**Conexus - GTP Pskov - Riga**																	
4.1.	Pipeline junction construction at next to valve P126	01.09.2025	14.10.2025		36-42			X						78	70.5	78	50	
		01.09.2025	30.09.2025	44	36-40					X				178.5	0	20	0	
		01.10.2025	14.10.2025		40-42					X				160	0	20	0	
5.	**Conexus - GTP Riga-Inčukalna PGK**																	
5.1.	Riga-Incukalns lines 1 and 2 internal diagnostics	01.12.2025	21.12.2025	21	49-51				X					90	82	90	70	
6.	**Conexus - Incukalns UGS**																	
6.1.	Replacement of valves of compressor station No. 2, pipeline section repair works	21.10.2024	05.12.2024	46	43-48	X								246	51	147	51	
6.2.	Installation and connection of KS1 Filter Separator No.3.	01.07.2025	20.07.2025	20	27-29	X								74	128	74	128	
6.3.	Connecting a new compressor to CS1. Creating and connecting an interconnection between valves No.131 to No.133.	01.07.2025	20.08.2025	51	27-33	X								74	128	74	128	
6.4.	Reconstruction of GCP-3 (Second stage - 19 wells unavailable).	01.01.2025	30.04.2025	120	1-18	X								272	51	210	51	
7	**Elering**																	
7.1	Vireši-Tallinn DN700 internal inspection (ILI)	04.11.2024	16.11.2024	12	45-46			X						78	70.5	0	20	
7.2	Puiatu CS Maintenance	09.06.2025	13.06.2025	5	23-24			X						78	70.5	5	0	
7.3	Paldiski CS Maintenance	02.06.2025	06.06.2025	5	23			X						78	70.5	5	0	
7.4	Tallinn-Vireši pipeline section repair works I	02.06.2025	20.06.2025	19	23-25			X						78	70.5	5	0	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2024-10-01&operator=Elering&to=2026-01-01
7.5	Tallinn-Vireši pipeline section repair works II	02.06.2025	20.06.2025	19	23-25			X						78	70.5	5	0	
7.6	Tallinn-Vireši pipeline section repair works III	02.06.2025	20.06.2025	19	23-25			X						78	70.5	5	0	
7.7	Viljandi-Puiatu section isolation works (pressure reduced to 25 barg)	01.06.2025	30.06.2025	30	23-27			X						78	70.5	5	0	
8	**AmberGrid**																	
8.1	Internal diagnostics of the GTP Ivacevičiai-Vilnius-Ryga (DN500) between Panevėžys GCS and Kiemėnai GMS	03.03.2025	28.03.2025	26	9-12				X					82	90	69.2	75.9	
8.2	Verification and elimination of possible defects of the GTP Vilnius-Panevežys-Ryga	09.07.2025	25.07.2025	17	15-17				X					82	90	50	50	
				1							X			116.6	N/A	59	N/A	
8.3	Reconstruction of the GTP to Poland in the block valve stations near Santaka GMPRS GCS	02.05.2025	01.08.2025	92	18-31								X	73.3	58.1	73.3	58.1	
8.4	Excavation and verification of possible defects of the GTP Panevėžys-Šiauliai II line (DN1000) between block valve station No. 4MC and Panevžėys CS	26.06.2025	29.06.2025	4	26-27						X			116.6	N/A	42.8	N/A	
8.5	Internal diagnostics of the GTP Šakiai-Jurbarkas (DN400) and GTP Tauragė-Klaipėda (DN400)	28.07.2025	22.08.2025	26	30-33						X			116.6	N/A	90.85	N/A	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2024-10-01&operator=Amber%20Grid&to=2026-01-01
8.6	Reconstruction of the GTP to Poland between block valve stations No. 5 and No 6	04.08.2025	09.08.2025	6	32								X	73.3	58.1	27.4	0	
8.7	Reconstruction of the GTP to Poland between block valve stations No. 3 and No 5	14.08.2025	28.08.2025	15	33-35								X	73.3	58.1	38.3	0	
8.8	Reconstruction of the GTP to Kaliningrad between block valve stations No. 15C, 16A, 17 and Kaunas 1 GMS	30.08.2025	05.09.2025	7	35-36									N/A	114.2	N/A	21.2	
8.9	Reconstruction of the GTP to Kaliningrad between block valve stations No. 5 and 7	07.09.2025	13.09.2025	7	30-31									N/A	114.2	N/A	53	
8.10	Excavation and verification of possible defects of the GTP Šakiai-Jurbarkas (DN400) and GTP Tauragė-Klaipėda (DN400)	22.09.2025	03.10.2025	12	38-39						X			116.6	N/A	90.85	N/A	
8.11	Verification of possible defects of the GTP Ivacevičiai-Vilnius-Ryga between block valve sations No. 20 and 19	29.09.2025	03.10.2025	5	39				X					82	90	0	90	
8.12	Elimination of defects of the GTP Minskas-Vilnius-Vievis.	14.08.2025	28.08.2025	15	32-34								X	73.3	58.1	38.3	0	
9	**AB KN Energies**																	
9.1.	1 Part of annual maitenance	01.10.2024	03.10.2024	3	40						X			N/A	116.6	N/A	0	https://iip.gie.eu/details/23122221X0000000013740002_001
9.2.	2 Part of annual maitenance	07.04.2025	11.04.2025	5	15						X			N/A	116.6	N/A	0	https://iip.gie.eu/details/24062721X0000000013740001_001
9.3.	Critical equipment maitenance	26.06.2025	29.06.2025	4	26-27						X			N/A	116.6	N/A	0	https://iip.gie.eu/details/24062721X0000000013740002_003
9.4.	3 Part of annual maitenance	06.10.2025	08.10.2025	3	41						X			N/A	116.6	N/A	0	https://iip.gie.eu/details/24062721X0000000013740003_001
10	**Gasgrid**																	
10.1	Yearly maintenance of Inkoo compressor station	12.05.2025	25.05.2025	14	20-21			X						70.5	78	55.4	78	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?from=2024-06-01&operator=Gasgrid%20Finland&to=2026-01-01
11	**Gasgrid Floating LNG Terminal Finland Oy**																	
11.1.	Inkoo LNG terminal annual maintenance	04.12.2024	05.12.2024	2	49							X		0	140	0	0	https://iip.gie.eu/details/23122766X000000000027Z002_002
11.2.	Inkoo LNG terminal annual maintenance	21.01.2025	21.01.2025	0.5	4							X		0	140	0	70	https://iip.gie.eu/details/24062766X000000000027Z001_002
11.3.	Inkoo LNG terminal annual maintenance	24.02.2025	24.02.2025	0.5	9							X		0	140	0	70	https://iip.gie.eu/details/24062766X000000000027Z002_001
11.4.	Inkoo LNG terminal annual maintenance	28.03.2025	28.03.2025	0.5	13							X		0	140	0	70	https://iip.gie.eu/details/24062766X000000000027Z003_001
11.5.	Inkoo LNG terminal annual maintenance	08.05.2025	09.05.2025	2	19							X		0	140	0	0	https://iip.gie.eu/details/24062766X000000000027Z004_002
11.6.	Inkoo LNG terminal dry-dock	14.08.2025	28.09.2025	46	33-39							X		0	140	0	0	https://iip.gie.eu/details/24032566X000000000027Z001_001
11.7.	Inkoo LNG terminal annual maintenance	08.08.2025	08.08.2025	1	32							X		0	140	0	0	https://iip.gie.eu/details/24062766X000000000027Z005_001
11.8.	Inkoo LNG terminal annual maintenance	28.10.2025	28.10.2025	0.5	44							X		0	140	0	70	https://iip.gie.eu/details/24062766X000000000027Z006_001
11.9.	Inkoo LNG terminal annual maintenance	20.11.2025	20.11.2025	0.5	48							X		0	140	0	70	https://iip.gie.eu/details/24062766X000000000027Z007_002
11.10.	Inkoo LNG terminal annual maintenance	20.12.2025	20.12.2025	0.5	51							X		0	140	0	70	https://iip.gie.eu/details/24062766X000000000027Z008_001